QC ABSTRACT

NAME OF WORK: Construction of Public Toilet at NES Circle in Ward No 04 of Yelahanka Satellite Town Sub Division

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	Block(400*200*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
7	Block(400*100*200)	BLOCK DENSITY	One Test		1	1
		WATER ABSORPTION	One Test		1	1
		DIMENSION ANALYSIS	One Test		1	1
		COMPRESSIVE STRENGTH	One Test		1	1
8	PCC(M15)	Compressive Strength(7days and 28days)	2 set /6-15 cum	6.53	4	4
9	PCC(M15)	Compressive Strength(7days and 28days)	1 set /1-5 cum	2.52	2	2
10	RCC(M25)	Compressive Strength(7days and 28days)	3 set /16-30 cum	16.86	6	6